

Date : 05/22/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 05/22/2025 10:00
Onsite Hours : 02:00

ASEC Report ID : 81826
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Sunny
Departure Time : 05/22/2025 12:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill.

The contractor continued backfilling the pipeline from SSMH4.1 to SSMH4.2. An undercut was approx. 1 foot in depth and bedded with No. 57 stone to elevation.

The contractor began stripping topsoil from Lots #134 through #138.

Density testing was performed for lifts placed on Lot #80 - #81. All test results were provided to the contractor. The technician recommended to allow aeration of wet soils prior to recompacting.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



removing topsoil



Date : 05/22/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 05/22/2025 10:00
Onsite Hours : 02:00

ASEC Report ID : 81826
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Sunny
Departure Time : 05/22/2025 12:00
ASEC Technician Name : Sean Willett



SSMH 4.1 to 4.2



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.