

Date : 06/02/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 06/02/2025 08:00
Onsite Hours : 02:00

ASEC Report ID : 81903
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : overcast
Departure Time : 06/02/2025 10:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill.

The contractor began placing one lift (approx. 8in thick) across Lots #15 through #20. The soil was found to be too wet for suitable compaction, so the technician recommended to allow aeration to lower in-situ moisture contents before compaction.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.