

Date : 06/04/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 06/04/2025 11:30
Onsite Hours : 02:30

ASEC Report ID : 81967
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : overcast
Departure Time : 06/04/2025 14:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill.

The contractor previously backfilled the pipeline to SSMH1.2. The technician density tested the top 1 foot of fill. The tests showed low compaction, and the technician recommended to recompact this area.

The contractor continued placing approximately 8-inch lifts along Lots #127 through #133. The technician density tested this area and test results showed low compaction and high moisture contents. The technician recommended to aerate/dry out surficial soils prior to recompacting.

The contractor continued working on Head wall BE 1.

The contractor previously placed SSMH3.0 with a reported approximately a 1-foot cut, bedded with No. 57 stone to elevation.

All test results were provided to the contractor.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



fill on lots #127 to #133



pipeline SSMH1.2

Date : 06/04/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 06/04/2025 11:30
Onsite Hours : 02:30

ASEC Report ID : 81967
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : overcast
Departure Time : 06/04/2025 14:00
ASEC Technician Name : Sean Willett



SSMH 3.0

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.