

Date : 06/05/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 06/05/2025 11:30
Onsite Hours : 03:00

ASEC Report ID : 82003
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : sunny
Departure Time : 06/05/2025 14:30
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill.

The contractor previously backfilled headwall BE1. The contractor did not request density testing on this backfill. The contractor began excavation for headwall BE6 with an invert elevation of 753.2.

The contractor continued working on pipeline to SSMH 4.3. The contractor reported an approximately 2 feet of cut, bedded with No. 57 stone to elevation.

The contractor continued soil lifts for Lots #127 through #133. Lift thicknesses were approximately 8 to 12 inches. The technician density tested the lots and provided all test results to the contractor.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Head wall BE1



head wall BE1

Date : 06/05/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 06/05/2025 11:30
Onsite Hours : 03:00

ASEC Report ID : 82003
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : sunny
Departure Time : 06/05/2025 14:30
ASEC Technician Name : Sean Willett



SSMH4.3



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.