

Date : 06/07/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 06/07/2025 08:30
Onsite Hours : 05:30

ASEC Report ID : 82020
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather :
Departure Time : 06/07/2025 14:00
ASEC Technician Name : Solomon Cherie

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Cutting of soils from the back of the site and fill placement for Lots #15-18 and Lots #127-130 continued this day. Dozers were used for spreading and compacting with a sheeps-foot roller.

Compaction testing was performed on the lots filled today with most tests not meeting compaction requirements. Contractor was informed that recompaction would be required prior to retesting.

It was recommended to the contractor to scarify and aerate these wet surficial soils prior to recompacting.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.