

Date : 06/24/2025  
Project No : 2025C160  
Client Company : Artisan  
Arrival Time : 06/24/2025 11:00  
Onsite Hours : 01:30

ASEC Report ID : 82525  
Name of the Project : Rockmart Township - 115 Felton Drive  
Project Location : Rockmart  
Weather : Sunny  
Departure Time : 06/24/2025 12:30  
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill. The technician observed the contractor place fill for Lots #167 through #172. The lifts were approximately 8 to 12 inches in thickness. The contractor continued placing topsoil along the bank (greenspace) along these lots. The contractor compacts these lots each lift with a non-vibrating sheepsfoot roller. Density testing was performed.

The technician generally probed this area (Lots #167 through #172) which showed stable soils. Approximately every 2 feet, the contractor has been compacting the lifts with a loaded offroad dump truck. There were no major ruts or pumping observed.

The contractor (Robbie) continued installation/backfilling along SSMH5.1 pipeline. No testing was requested or preformed in this area.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Lots 167 - 172



Top soil placement in greenspace

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without

Date : 06/24/2025  
Project No : 2025C160  
Client Company : Artisan  
Arrival Time : 06/24/2025 11:00  
Onsite Hours : 01:30

ASEC Report ID : 82525  
Name of the Project : Rockmart Township - 115 Felton Drive  
Project Location : Rockmart  
Weather : Sunny  
Departure Time : 06/24/2025 12:30  
ASEC Technician Name : Sean Willett

---

written approval from AS Engineering and Consultingiing LLC.