

Date : 07/01/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 07/01/2025 08:30
Onsite Hours : 03:15

ASEC Report ID : 82721
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : sunny/overcast
Departure Time : 07/01/2025 11:45
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill. Our ASEC representative tested Lots #127 through #133 and Lots #137 through #138 for compaction. The test results were provided to the contractor. Lots #127 and #128 did not meet job specifications for compaction. The technician recommended to scarify and aerate before recompaction or placing anymore fill.

The technician observed the contractor remove topsoil from approximate Lot #158 and Lot #208. The technician observed a proof-roll across the approximate lot areas of #156 through #158 and #212 through #209. These areas appeared stable. The contractor started placing fill in approximate 8 to 12 inch lifts across these lots and Lots #127 through #133, #80 through #82 and Lots #137 through #139.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



top soil from 208



156 - 158

Date : 07/01/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 07/01/2025 08:30
Onsite Hours : 03:15

ASEC Report ID : 82721
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : sunny/overcast
Departure Time : 07/01/2025 11:45
ASEC Technician Name : Sean Willett



Date : 07/01/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 07/01/2025 08:30
Onsite Hours : 03:15

ASEC Report ID : 82721
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : sunny/overcast
Departure Time : 07/01/2025 11:45
ASEC Technician Name : Sean Willett



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.