

Date : 07/11/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 07/11/2025 09:00
Onsite Hours : 05:30

ASEC Report ID : 82964
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Sunny
Departure Time : 07/11/2025 14:30
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill.

The contractor stripped topsoil from the approximate Lots #141 through #150 and #177 through #170 area. This topsoil was placed in greenspace along the bank of Lots #64 through #79.

The technician observed a proof-roll, using a loaded tandem-axled dump truck, of Lots #141 through #150 and partially on Lots #177 through #174. These areas appeared stable. The contractor continued the lifts being placed on the location of Lots #155 through #157. The lifts were placed in approximately 8 to 12 inches in thickness and compacted via a sheep-foot roller. The contractor is slowly working their way to the Lot #150 area. The technician performed density testing in the areas that were ready for testing and provided all test results to the contractor.

The contractor continued installation of SSMH4.6 pipeline and structure SSMH4.6.

The contractor continued installation/backfill of pipeline to SSMH1.6.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you



Date : 07/11/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 07/11/2025 09:00
Onsite Hours : 05:30

ASEC Report ID : 82964
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Sunny
Departure Time : 07/11/2025 14:30
ASEC Technician Name : Sean Willett



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.