

Date : 07/14/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 07/14/2025 09:00
Onsite Hours : 07:00

ASEC Report ID : 83024
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : sunny
Departure Time : 07/14/2025 16:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill. The contractor placed a lift of soil, approximately 8 to 12 inches in thickness, across the location of Lots #64 through #69. The contractor compacted the lots via a sheep-foot roller and also rolled in the lift with a loaded truck. Our representative density tested around this area. Proof-rolling results showed no signs of pumping or rutting. The contractor continued placing topsoil along the greenspace located on the edge of these lots.

The contractor began excavation of Lots #148 through #152. These lots were cut to an approximate elevation of 776.25. A proof-roll was performed on these lots. There were two areas (one on Lot #150 and one on Lot #152) that showed signs of pumping and/or deflection. The contractor cut out approximately 15ft x 20ft x 3.5ft for each soft spot. The technician generally probed these areas during the excavation. The contractor then placed suitable material back in the excavations, in two lifts, that were compacted via loaded off road dump truck. The technician generally probed the fill being placed back in the excavation and found the area to be stable.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.