

Date : 07/15/2025  
Project No : 2025C160  
Client Company : Artisan  
Arrival Time : 07/15/2025 09:00  
Onsite Hours : 06:00

ASEC Report ID : 83121  
Name of the Project : Rockmart Township - 115 Felton Drive  
Project Location : Rockmart  
Weather : sunny  
Departure Time : 07/15/2025 15:00  
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill. The technician observed the contractor place 1 lift approximately 8 inches in thickness over Lots #158 through #154.

The contractor placed the lifts in approximately 8 to 12 inches of thickness and compacted via a sheep-foot roller. The contractor also rolled in the lots with a loaded off-road dump truck. Density testing was performed with a nuclear density gauge (the weather was too windy for cylinder ring testing). The technician provided all test results to the contractor.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 07/15/2025  
Project No : 2025C160  
Client Company : Artisan  
Arrival Time : 07/15/2025 09:00  
Onsite Hours : 06:00

ASEC Report ID : 83121  
Name of the Project : Rockmart Township - 115 Felton Drive  
Project Location : Rockmart  
Weather : sunny  
Departure Time : 07/15/2025 15:00  
ASEC Technician Name : Sean Willett



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.