

Date : 07/16/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 07/16/2025 09:30
Onsite Hours : 03:00

ASEC Report ID : 83125
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : sunny
Departure Time : 07/16/2025 12:30
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

The contractor placed one lift across the location of Lots #64 to #71. The lift was placed in approximately 8 to 12 inches in thickness and compacted via a sheep-foot roller and loaded tandem-axled dump trucks. There was no need for any testing at this time.

The contractor had multiple pieces of equipment break down, so progress has slowed.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.