

Date : 07/17/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 07/17/2025 08:30
Onsite Hours : 01:00

ASEC Report ID : 83129
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : sunny
Departure Time : 07/17/2025 09:30
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill. Due to equipment break down, there was not much progress of fill being placed from the previous workday. The contractor also had a GPS malfunction which slowed progress even further. The technician spoke with the contractor, and there was no testing that was required at this time. The technician notified the contractor that he was leaving the site, and if the contractor needed the technician to come back, then the technician would be back later that afternoon.

It appeared that the contractor had brought Lots #166 through #168 up to near final elevation, but without GPS, they could not finalize the grade in this area. The compaction appeared to be very low, so the technician will wait until the contractor compacts and final grades determined prior to testing this area.

The technician did not receive any notification for a testing request.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 07/17/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 07/17/2025 08:30
Onsite Hours : 01:00

ASEC Report ID : 83129
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : sunny
Departure Time : 07/17/2025 09:30
ASEC Technician Name : Sean Willett



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.