

Date : 07/22/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 07/22/2025 09:00
Onsite Hours : 05:00

ASEC Report ID : 83257
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : sunny
Departure Time : 07/22/2025 14:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill.

Our representative performed density testing on fill placed on Lots #173 and #174. This area showed high moisture contents. It was recommended to the contractor to proof-roll the lots with a loaded off-road truck to show any signs of pumping or rutting. Pumping was observed so it was recommended to scarify the lot and allow time for the fill to aerate prior to recompaction. The contractor also requested a proof-roll of Lots #175 - #180. A proof-roll was performed and deficient areas were reported to the contractor. The contractor began placing topsoil in green space located in the backyards of these lots.

Density testing of the fill placed in the pickle ball court / dog park area by the entrance of the site began. After several recompactions, density tests met the job specifications for compaction.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you



green space

Date : 07/22/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 07/22/2025 09:00
Onsite Hours : 05:00

ASEC Report ID : 83257
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : sunny
Departure Time : 07/22/2025 14:00
ASEC Technician Name : Sean Willett



pickle ball court



pickle ball court

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.