

Date : 07/28/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 07/28/2025 08:30
Onsite Hours : 07:00

ASEC Report ID : 83675
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : sunny
Departure Time : 07/28/2025 15:30
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill. The contractor placed a mix of topsoil and structural fill across greenspace located on Lots #52 through #60. Fill was placed in approximate 8-to-12-inch lifts and rolled via a sheep-foot roller. Fill was only placed on the front yards. The building pads will be built up at a later time (to help with water control).

Wilbanks cut their crew size in half, and equipment has been breaking down, so progress has slowed. No testing was performed at this time.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 07/28/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 07/28/2025 08:30
Onsite Hours : 07:00

ASEC Report ID : 83675
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : sunny
Departure Time : 07/28/2025 15:30
ASEC Technician Name : Sean Willett



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.