

Date : 07/29/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 07/29/2025 08:30
Onsite Hours : 07:00

ASEC Report ID : 83682
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : sunny
Departure Time : 07/29/2025 15:30
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill. The contractor continued placing fill across Lots #197 through #208. Fill was placed in approximate 8-to-12-inch lifts and compacted via a sheep-foot roller. Density testing was performed afterwards with results provided to the contractor. Our representative recommended to roll in the lots with a loaded off-road dump truck to further stabilize the subgrade. Contractor agreed.

The contractor placed one lift across Lot #173 through #180. Once another lift is placed, our representative will density test this area. Lots #173 through #180 are basement lots and will be excavated at a later date.

Concrete for curbing is being placed for PH1 side of site.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 07/29/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 07/29/2025 08:30
Onsite Hours : 07:00

ASEC Report ID : 83682
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : sunny
Departure Time : 07/29/2025 15:30
ASEC Technician Name : Sean Willett



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.