

Date : 07/30/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 07/30/2025 08:30
Onsite Hours : 06:00

ASEC Report ID : 83721
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : sunny
Departure Time : 07/30/2025 14:30
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill. The contractor began clearing brush and trees from around outside of Lots#15 for the dog park area. The contractor then began placing fill in approximate 8 to 12 inch lifts and compacted via a sheep-foot roller and loaded off road dump trucks. The technician density tested this area. All test results were provided to the contractor.

The contractor requested our representative check Lots #50 through #52 for poor stability. The technician generally probed this area as the contractor cut out wet materials (this area was a temporary detention pond). Once the contractor cut down to 9 to 10 feet of fill, the technician recommended a compacted bridge lift of approximately 2 feet before continuing compaction in one foot lifts. The contractor agreed.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



dog park



Date : 07/30/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 07/30/2025 08:30
Onsite Hours : 06:00

ASEC Report ID : 83721
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : sunny
Departure Time : 07/30/2025 14:30
ASEC Technician Name : Sean Willett



cut from 50 - 52



lot 50 - 52



50 - 52



dog park

Date : 07/30/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 07/30/2025 08:30
Onsite Hours : 06:00

ASEC Report ID : 83721
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : sunny
Departure Time : 07/30/2025 14:30
ASEC Technician Name : Sean Willett



curbs

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.