

Date : 08/07/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 08/07/2025 08:30
Onsite Hours : 07:00

ASEC Report ID : 84098
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Sunny
Departure Time : 08/07/2025 15:30
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill. The contractor spread approximately 6 inches of soil across Lots #159 through #163 to bring them to finished grade. Topsoil was placed in greenspace areas along these lots and compacted via a sheep-foot roller.

The technician recommended to excavate the soil previously placed from trench along Lots #58 through #61. The soil that was placed was oversaturated and had been placed in too thick of a lift (4 feet). The contractor agreed and stated they would begin excavation on the following workday.

Curbs are being installed along roadways of phase 1. The contractor backfilled the curbs.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



trench on lots #58 - #61



final grading / topsoil

Date : 08/07/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 08/07/2025 08:30
Onsite Hours : 07:00

ASEC Report ID : 84098
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Sunny
Departure Time : 08/07/2025 15:30
ASEC Technician Name : Sean Willett



backfilling curbs



final grading / topsoil



final grading / topsoil



curb crew

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.