

Date : 08/08/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 08/08/2025 08:30
Onsite Hours : 05:30

ASEC Report ID : 84107
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Overcast
Departure Time : 08/08/2025 14:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill. The contractor began excavating the trench located on Lots #57 through #61. The contractor excavated approximately 5 to 6 feet of fill. The contractor then began placing approximately 1 foot lifts and compacting via a sheep-foot roller and loaded off road dump trucks. Our representative density tested this area and provided all test results to the contractor. On the final lift, the moisture content was above optimum moisture content. It was recommended to allow time for the soil to aerate before recompaction.

Soils were excavated from Lots #189 through #191. These are lots being cut to final elevation. Once excavation is completed a proof-roll of this area will be performed.

Curb crew continued installation of curbs in phase 1.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



filling trench



filling trench

Date : 08/08/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 08/08/2025 08:30
Onsite Hours : 05:30

ASEC Report ID : 84107
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Overcast
Departure Time : 08/08/2025 14:00
ASEC Technician Name : Sean Willett



curb crew



excavation of trench



excavation of trench



lifts with good material

Date : 08/08/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 08/08/2025 08:30
Onsite Hours : 05:30

ASEC Report ID : 84107
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Overcast
Departure Time : 08/08/2025 14:00
ASEC Technician Name : Sean Willett



lifts with good material

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.