

Date : 08/11/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 08/11/2025 08:00
Onsite Hours : 03:00

ASEC Report ID : 84238
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : overcast/raining
Departure Time : 08/11/2025 11:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill. The contractor excavated topsoil from the roadway of Lots #188 and #189. Topsoil was placed along greenspace located on Lots #50 through #45. The contractor requested a proof-roll of this area. The proof-roll showed some pumping/rutting. The contractor excavated approximately 59 feet x 16.5 feet x 5 feet deep until stable subgrade soils were present. The contractor then began placing soil lifts of approximately 12 inches in thickness in the roadway and compacted via a sheep-foot roller and loaded tandem-axled dump truck.

Our representative density tested this area. Test results did not meet job specifications for compaction. After approximately 2 to 3 feet of fill was placed, it began to rain. The contractor quickly filled the hole with thickened lifts to prevent water build up. Our representative will density test this area on the next available work day and will recommended that the contractor excavate this area and properly install the lifts. Water management is a priority for the contractor in this area.

The contractor continued backfilling curbs located on phase 1.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.

Date : 08/11/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 08/11/2025 08:00
Onsite Hours : 03:00

ASEC Report ID : 84238
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : overcast/raining
Departure Time : 08/11/2025 11:00
ASEC Technician Name : Sean Willett



filling the hole in the rain



backfilling curbs on ph1



topsoil removal from roadway



topsoil placement in greenspace

Date : 08/11/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 08/11/2025 08:00
Onsite Hours : 03:00

ASEC Report ID : 84238
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : overcast/raining
Departure Time : 08/11/2025 11:00
ASEC Technician Name : Sean Willett



roadway excavation/fill



roadway excavation/fill

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.