

Date : 08/29/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 08/29/2025 08:30
Onsite Hours : 06:00

ASEC Report ID : 84857
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Sunny
Departure Time : 08/29/2025 14:30
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill. The contractor placed soils lifts of approx. 8in to 12in thick on Lot #156 and Lots #174 through #180. Lot #156 was density tested at final grade. The first test showed low compaction, so it was recommended to recompact. The contractor agreed, and this area was retested. Lots #174 - #180 will be tested on the next available workday.

Pavers started prepping the front entrance with GAB. They said they will most likely begin paving on the next available workday. Our ASEC representative will plan on being present for the proof-rolling of phase 1 before paving starts.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without

Date : 08/29/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 08/29/2025 08:30
Onsite Hours : 06:00

ASEC Report ID : 84857
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Sunny
Departure Time : 08/29/2025 14:30
ASEC Technician Name : Sean Willett

written approval from AS Engineering and Consulting LLC.