

Date : 03/26/2026  
Project No : 2025C186  
Client Company : CWM  
Arrival Time : 03/26/2026  
Onsite Hours : N/A

ASEC Report ID : 91823  
Name of the Project : Tom B. David Airport - Rehab Parallel  
Taxiway & Terminal Apron  
Project Location : Calhoun  
Weather : sunny  
Departure Time : 03/26/2026  
ASEC Technician Name : Russell Hendrix

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day:

Removal of soil was observed within the future Taxiway A4 area in accordance with previously established remediation requirements.

Placement of geotextile fabric continued, followed by installation of approximately 12 inches of No. 4 stone. Work progressed in an east-to-west direction (see photos).

It was observed that recycled Graded Aggregate Base (GAB) was placed along both sides of the A4 taxiway storm drainpipe (see photos). The recycled graded aggregate base (GAB) was compacted adjacent to the pipe using a jumping jack for compaction.

During ongoing remediation activities for the Taxiway A4 and connector area at approximately Station 40+00, additional organic material, including tree remnants, were encountered. UES was notified, and the condition is scheduled to be evaluated and addressed the following day.

No further observations were made.



A3 taxiway facing West with #4s placed



removal of soil A4 East side

Date : 03/26/2026  
Project No : 2025C186  
Client Company : CWM  
Arrival Time : 03/26/2026  
Onsite Hours : N/A

ASEC Report ID : 91823  
Name of the Project : Tom B. David Airport - Rehab Parallel  
Taxiway & Terminal Apron  
Project Location : Calhoun  
Weather : sunny  
Departure Time : 03/26/2026  
ASEC Technician Name : Russell Hendrix



Excavation



A3 taxiway facing West



A4 future taxiway at connector



A3 #4 placement

Date : 03/26/2026  
Project No : 2025C186  
Client Company : CWM  
Arrival Time : 03/26/2026  
Onsite Hours : N/A

ASEC Report ID : 91823  
Name of the Project : Tom B. David Airport - Rehab Parallel  
Taxiway & Terminal Apron  
Project Location : Calhoun  
Weather : sunny  
Departure Time : 03/26/2026  
ASEC Technician Name : Russell Hendrix



A3 #4 placement



Compacting A4 storm drain sides



#4 placed on Geo-fabric



Storm drain material placement A4

Date : 03/26/2026  
Project No : 2025C186  
Client Company : CWM  
Arrival Time : 03/26/2026  
Onsite Hours : N/A

ASEC Report ID : 91823  
Name of the Project : Tom B. David Airport - Rehab Parallel  
Taxiway & Terminal Apron  
Project Location : Calhoun  
Weather : sunny  
Departure Time : 03/26/2026  
ASEC Technician Name : Russell Hendrix



Large organic material including trees and stumps

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.