

Date : 03/30/2026  
Project No : 2025C186  
Client Company : CWM  
Arrival Time : 03/30/2026  
Onsite Hours : N/A

ASEC Report ID : 92261  
Name of the Project : Tom B. David Airport - Rehab Parallel  
Taxiway & Terminal Apron  
Project Location : Calhoun  
Weather : sunny  
Departure Time : 03/30/2026  
ASEC Technician Name : Russell Hendrix

---

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day:

A proof-roll was performed using a loaded tandem dump truck in the presence of representatives from UES, Lead Edge, and CW Matthews along the A3 extension from Station 41+00 to Station 43+50 (see photos). The subgrade was deemed acceptable throughout the tested area, with the exception of a section near Station 43+00 measuring approximately 30 feet by 15 feet.

UES recommended undercutting this localized area to an additional depth of 1 foot and replacing the material with 12 inches of No. 4 stone. The use of fabric or geogrid was not recommended for this repair by UES. Remediation was completed on this day by CW Matthews.

The remaining area proof-rolled had Graded Aggregate Base (GAB) placed, watered, and compacted (see photos) but was not completed.

No further observations were made.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



working on area



compacting

Date : 03/30/2026  
Project No : 2025C186  
Client Company : CWM  
Arrival Time : 03/30/2026  
Onsite Hours : N/A

ASEC Report ID : 92261  
Name of the Project : Tom B. David Airport - Rehab Parallel  
Taxiway & Terminal Apron  
Project Location : Calhoun  
Weather : sunny  
Departure Time : 03/30/2026  
ASEC Technician Name : Russell Hendrix



load ticket



watering GAB



remediation area completed



fine grading

Date : 03/30/2026  
Project No : 2025C186  
Client Company : CWM  
Arrival Time : 03/30/2026  
Onsite Hours : N/A

ASEC Report ID : 92261  
Name of the Project : Tom B. David Airport - Rehab Parallel  
Taxiway & Terminal Apron  
Project Location : Calhoun  
Weather : sunny  
Departure Time : 03/30/2026  
ASEC Technician Name : Russell Hendrix



smooth drum roller



Proof roll



Remediation area



full area

Date : 03/30/2026  
Project No : 2025C186  
Client Company : CWM  
Arrival Time : 03/30/2026  
Onsite Hours : N/A

ASEC Report ID : 92261  
Name of the Project : Tom B. David Airport - Rehab Parallel  
Taxiway & Terminal Apron  
Project Location : Calhoun  
Weather : sunny  
Departure Time : 03/30/2026  
ASEC Technician Name : Russell Hendrix



Depth

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.