

Date : 10/17/2025
Project No : 2025C211
Client Company : Pulte
Arrival Time : 10/17/2025 07:30
Onsite Hours : 06:30

ASEC Report ID : 87080
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 10/17/2025 14:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site by (NG Grading) for the observation/testing of the placement of fill/backfill.

The contractor continued placing approximately 6-inch lifts in the deceleration lane located by the main entrance. The soil lifts were spread using GPS on a dozer and rolled with a sheep-foot roller. Density testing was performed, and all test results were provided to the contractor. Any failed testing areas were retested after the contractor rerolled the section again.

A controlled blast was conducted in the Northwest retention pond. The blast was for the holes drilled on the previous workday. No incidents occurred.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



deceleration lane



blasted area

Date : 10/17/2025
Project No : 2025C211
Client Company : Pulte
Arrival Time : 10/17/2025 07:30
Onsite Hours : 06:30

ASEC Report ID : 87080
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 10/17/2025 14:00
ASEC Technician Name : Sean Willett



blasted pond North West



retention pond by deceleration lane South East



retention pond by deceleration lane South East

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.