

Date : 11/13/2025
Project No : 2025C211
Client Company : Pulte
Arrival Time : 11/13/2025 07:30
Onsite Hours : 08:15

ASEC Report ID : 87805
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 11/13/2025 15:45
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site for the observation/testing of the placement of fill/backfill. The contractor continued placing fill in approximately 6 in to 8 in lifts across the Lots #1 through #4 area. The lifts were compacted using an 815 sheeps-foot roller and a smaller HAMM vibrating sheep's foot roller. ASEC performed density testing in this location and provided all test results to the contractor. Any failed tests were addressed and retested. The contractor is excavating fill material from the commercial lots above the Connex (at the entrance of the site).

The contractor continued horizontal boring under Philadelphia Road to install pipeline near entrance of the new gas station (located on the corner of Philadelphia Road and Hwy 575).

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



boring



lots #1 - #4 area

Date : 11/13/2025
Project No : 2025C211
Client Company : Pulte
Arrival Time : 11/13/2025 07:30
Onsite Hours : 08:15

ASEC Report ID : 87805
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 11/13/2025 15:45
ASEC Technician Name : Sean Willett



lots #1 - #4 area



commercial lot excavation area



commercial lot excavation area



lots #1 - #4 area

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.