

Date : 11/17/2025
 Project No : 2025C211
 Client Company : Pulte
 Arrival Time : 11/17/2025 07:30
 Onsite Hours : 07:30

ASEC Report ID : 88050
 Name of the Project : Haley's Bluff - Philadelphia Rd.
 Project Location : Jasper
 Weather : Sunny
 Departure Time : 11/17/2025 15:00
 ASEC Technician Name : Sean Willett

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
11/17/2025	1	17.5	95.2	FP 3	100.5	20.5	94.7	98	D6938	Fail
Location : Deceleration lane BC4.0 to 5.0, Elv/Depth :1 to 2 feet from finished grade This is a high traffic area with loaded trucks driving across this area and requires compaction to +98%. Will plan to retest within this week. Moisture content was adjusted with an in-place dry back moisture content due to large amount of mica present in soil.										
Tested By :				Sean Willett Gauge Serial No. : 77-19952						
11/17/2025	2	17.5	95.9	FP 3	100.5	20.5	95.4	98	D6938	Fail
Location : Deceleration lane BC4.0 to BC5.0, Elv/Depth :1 to 2 feet from finished grade This is a high traffic area with loaded trucks driving in this area and should compact to +98%. Will plan to retest within this week. Moisture content was adjusted with an in-place dry back moisture content due to large amount of mica present in soil.										
Tested By :				Sean Willett Gauge Serial No. : 77-19952						
11/17/2025	3	16.1	94.9	FP 3	100.5	20.5	94.4	98	D6938	Fail
Location : Deceleration lane BC4.1, Elv/Depth :1 to 2 feet from finished grade This is a high traffic area with loaded trucks driving in this area and should compact to +98%. Will plan to retest within this week. Moisture content was adjusted with an in-place dry back moisture content due to large amount of mica present in soil.										
Tested By :				Sean Willett Gauge Serial No. : 77-19952						
11/17/2025	4	17.5	92.7	FP 3	100.5	20.5	92.2	98	D6938	Fail
Location : Deceleration lane BC4.0 to BC4.1, Elv/Depth :1 to 2 feet from finished grade This is a high traffic area with loaded trucks driving in this area and should compact to +98%. Will plan to retest within this week. Moisture content was adjusted with an in-place dry back moisture content due to large amount of mica present in soil.										
Tested By :				Sean Willett Gauge Serial No. : 77-19952						
11/17/2025	5	17.5	91.8	FP 3	100.5	20.5	91.3	98	D6938	Fail
Location : Deceleration lane BC4.1 to BC4.2, Elv/Depth :1 to 2 feet from finished grade This is a high traffic area with loaded trucks driving in this area and should compact to +98%. Will plan to retest within this week. Moisture content was adjusted with an in-place dry back moisture content due to large amount of mica present in soil.										
Tested By :				Sean Willett Gauge Serial No. : 77-19952						
11/17/2025	moisture check	17.5	0.0							Check
Location : Deceleration lane, Elv/Depth :1 to 2 feet from finished grade Comment : in place moisture check Tested By : Sean Willett										
11/17/2025	6	17.5	112.5	FP 3	100.5	20.5	95.2	95	D6938	Pass
Location : Lot #4, Elv/Depth :1507 Comment : Moisture content was adjusted with an in-place dry back moisture content due to large amount of mica present in soil.										
Tested By :				Sean Willett Gauge Serial No. : 77-19952						
11/17/2025	7	18.1	98.8	FP 3	100.5	20.5	98.3	95	D6938	Pass
Location : Lot #3, Elv/Depth :1508 Comment : Tested By : Sean Willett Gauge Serial No. : 77-19952										

Date : 11/17/2025
Project No : 2025C211
Client Company : Pulte
Arrival Time : 11/17/2025 07:30
Onsite Hours : 07:30

ASEC Report ID : 88050
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 11/17/2025 15:00
ASEC Technician Name : Sean Willett

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
11/17/2025	8	17.5	96.4	FP 3	100.5	20.5	95.9	98	D6938	Fail
Location : Lot #1, Elv/Depth :1509-1510										
Comment : Moisture content was adjusted with an in-place dry back moisture content due to large amount of mica present in soil.										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
11/17/2025	9	17.5	93.3	FP 3	100.5	20.5	92.8	98	D6938	Fail
Location : Roadway in front of Lot #3 , Elv/Depth :1 foot from finished grade										
Comment : This is a high traffic area for loaded trucks, will test again within this week. Moisture content was adjusted with an in-place dry back moisture content due to large amount of mica present in soil.										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
11/17/2025	10	17.5	87.9	FP 3	100.5	20.5	87.5	98	D6938	Fail
Location : Roadway in front of Lot #1, Elv/Depth :1 foot from finished grade										
Comment : Contractor stated they had not packed this area yet. Will test again soon. This is also a high traffic area for loaded trucks. Moisture content was adjusted with an in-place dry back moisture content due to large amount of mica present in soil.										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
11/17/2025	11	25.8	73.2	2025-055	107.3	15.5	68.2	100	D6938	Fail
Location : Topsoil test over BA headwall , Elv/Depth :										
Comment : No proctor for topsoil. This test was requested by the contractor										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
11/17/2025	12	15.0	109.9	FP 3	100.5	20.5	95.1	95	D6938	Pass
Location : Lot #4 , Elv/Depth :1509										
Comment : Moisture content was adjusted with an in-place dry back moisture content due to large amount of mica present in soil.										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
11/17/2025	13	15.0	95.9	FP 3	100.5	20.5	95.4	95	D6938	Pass
Location : Lot #3, Elv/Depth :1509										
Comment : Moisture content was adjusted with an in-place dry back moisture content due to large amount of mica present in soil.										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
in-place moisture check										
Location : Fill used on Lots #3 and #4, Elv/Depth :										
Comment :										
Tested By : Sean Willett										

Remark: Test performed in general accordance with signed referenced ASTM Method.

Kenneth Mosman

Kenneth Mosman

Date : 11/17/2025
Project No : 2025C211
Client Company : Pulte
Arrival Time : 11/17/2025 07:30
Onsite Hours : 07:30

ASEC Report ID : 88050
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 11/17/2025 15:00
ASEC Technician Name : Sean Willett

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 11/17/2025
Project No : 2025C211
Client Company : Pulte
Arrival Time : 11/17/2025 07:30
Onsite Hours : 07:30

ASEC Report ID : 88050
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 11/17/2025 15:00
ASEC Technician Name : Sean Willett

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
10/13/2025	2025-048	109.2	16.1	Standard	Red micaceous sandy silt (fine to coarse sand)
10/15/2025	FP 1	95.0	22.0	Standard	Red micaceous silty sand with clay
11/03/2025	2025-055	107.3	15.5	Standard	Light brown sandy silt
10/31/2025	FP 2	100.0	18.5	Standard	Brown micaceous sandy silt
11/10/2025	FP 3	100.5	20.5	Standard	Red sandy silt with clay