

Date : 12/11/2025
Project No : 2025C211
Client Company : Pulte
Arrival Time : 12/11/2025 07:30
Onsite Hours : 04:30

ASEC Report ID : 88481
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 12/11/2025 12:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (NG Grading) for the observation/testing of the placement of fill/backfill. The contractor continued to place lifts of approx. 6in to 8in in size across lots #8 - #13 and #52 - #60 and the commercial lot area by front detention pond. Density testing was conducted, and all test results were provided to the contractor. ASEC watched as loaded trucks rolled across the lifts to check for stability. There were no signs of pumping or cracking present, and the lift appears to be stable.

The contractor continued moving/stockpiling topsoil near lot #1 - #5 and near lot #60. Topsoil is being stockpiled until the slopes around these lots are built up, then the contractor will spread topsoil in greenspace/slopes.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



8 - 13 and 52 - 60 area



commercial lot area

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.