

Date : 12/18/2025  
Project No : 2025C211  
Client Company : Pulte  
Arrival Time : 12/18/2025 07:30  
Onsite Hours : 00:30

ASEC Report ID : 88660  
Name of the Project : Haley's Bluff - Philadelphia Rd.  
Project Location : Jasper  
Weather : Overcast  
Departure Time : 12/18/2025 08:00  
ASEC Technician Name : Sean Willett

---

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (NG Grading) and for the observation/testing of the placement of fill/backfill. Upon arrival to the site, it appeared to have rained more than what was shown in the forecast. ASEC met with Tyler (NG Grading foreman) and discussed site conditions. The contractors agreed that the site was too wet to work today and shut down grading operations. The contractor walked the site to check silt fences. ASEC left the site.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



wet site



wet site

Date : 12/18/2025  
Project No : 2025C211  
Client Company : Pulte  
Arrival Time : 12/18/2025 07:30  
Onsite Hours : 00:30

ASEC Report ID : 88660  
Name of the Project : Haley's Bluff - Philadelphia Rd.  
Project Location : Jasper  
Weather : Overcast  
Departure Time : 12/18/2025 08:00  
ASEC Technician Name : Sean Willett



wet site

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.