

Date : 12/29/2025
Project No : 2025C211
Client Company : Pulte
Arrival Time : 12/29/2025 07:30
Onsite Hours : 06:30

ASEC Report ID : 88917
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 12/29/2025 14:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (NG Grading) and for the observation/testing of the placement of fill/backfill. The contractor continued placing soil lifts of approximately 8 to 12 inches in size across the Lots #14 through #26 area. Lots #20 through #26 are approaching final grade, while Lots #14 through #19 have approximately 10 to 15 feet of fill remaining. Fill was compacted using a sheep-foot roller. ASEC watched as loaded off road trucks rolled across the lift to check for stability. Any pumping that was present was addressed by the contractor. Density testing was performed, and all test results were provided to the contractor.

Pipe crew continued installing storm line along the greenspace located by the front entrance and deceleration lane.

The wall crew was scheduled to be on site today but did not show up. DCP testing for footing will be performed tomorrow using the automated DCP.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



20 - 26



14 - 19

Date : 12/29/2025
Project No : 2025C211
Client Company : Pulte
Arrival Time : 12/29/2025 07:30
Onsite Hours : 06:30

ASEC Report ID : 88917
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 12/29/2025 14:00
ASEC Technician Name : Sean Willett



8 - 14 and 52 - 60



cut area above 52 - 60

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.