

Date : 02/09/2026
 Project No : 2025C211
 Client Company : Pulte
 Arrival Time : 02/09/2026 07:30
 Onsite Hours : 08:00

ASEC Report ID : 90232
 Name of the Project : Haley's Bluff - Philadelphia Rd.
 Project Location : Jasper
 Weather : Sunny
 Departure Time : 02/09/2026 15:30
 ASEC Technician Name : Sean Willett

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
02/09/2026	1	13.7	106.5	2025-055	107.3	15.5	99.3	95	D6938	Pass
Location : Retaining wall #2, Elv/Depth :1 basket Comment : Tested By : Sean Willett Gauge Serial No. : 77-19952										
02/09/2026	2	21.7	97.1	FP 2	100.0	18.5	97.1	95	D6938	Pass
Location : Lots #32 through #40 and #85 through #90 area, Elv/Depth :1460 Comment : lots 85 - 92 are mainly cut lots (fill placed in front yards and partially on the pads) and lots 32 - 40 are mainly front yards. The pads will be filled after install of wall #1. Testing is focused mainly in the roadway inbetween these lots. Tested By : Sean Willett Gauge Serial No. : 77-19952										
02/09/2026	3	21.4	98.9	FP 2	100.0	18.5	98.9	95	D6938	Pass
Location : Lots #32 through #40 and #85 through #92 area, Elv/Depth :1460 Comment : Tested By : Sean Willett Gauge Serial No. : 77-19952										
02/09/2026	4	23.6	87.6	FP 2	100.0	18.5	87.6	95	D6938	Fail
Location : Lot #5, Elv/Depth :at finished grade Comment : will retest on a later date Tested By : Sean Willett Gauge Serial No. : 77-19952										
02/09/2026	5	26.9	86.7	FP 2	100.0	18.5	86.7	95	D6938	Fail
Location : Lot #4, Elv/Depth :at finished grade Comment : will retest on a later day, too wet Tested By : Sean Willett Gauge Serial No. : 77-19952										

Remark: Test performed in general accordance with signed referenced ASTM Method.

Kenneth Mosman
Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 02/09/2026
 Project No : 2025C211
 Client Company : Pulte
 Arrival Time : 02/09/2026 07:30
 Onsite Hours : 08:00

ASEC Report ID : 90232
 Name of the Project : Haley's Bluff - Philadelphia Rd.
 Project Location : Jasper
 Weather : Sunny
 Departure Time : 02/09/2026 15:30
 ASEC Technician Name : Sean Willett

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
10/13/2025	2025-048	109.2	16.1	Standard	Red micaceous sandy silt (fine to coarse sand)
10/15/2025	FP 1	95.0	22.0	Standard	Red micaceous silty sand with clay
11/03/2025	2025-055	107.3	15.5	Standard	Light brown sandy silt
10/31/2025	FP 2	100.0	18.5	Standard	Brown micaceous sandy silt
11/10/2025	FP 3	100.5	20.5	Standard	Red sandy silt with clay