

Date : 02/13/2026  
Project No : 2025C211  
Client Company : Pulte  
Arrival Time : 02/13/2026 07:00  
Onsite Hours : 06:00

ASEC Report ID : 90476  
Name of the Project : Haley's Bluff - Philadelphia Rd.  
Project Location : Jasper  
Weather : Sunny  
Departure Time : 02/13/2026 13:00  
ASEC Technician Name : Sean Willett

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
02/13/2026	1	20.4	101.3	FP 3	100.5	20.5	100.8	95	D6938	Pass
Location : Retaining wall #2, Elv/Depth :5 baskets										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
02/13/2026	2	14.4	105.8	2025-055	107.3	15.5	98.6	95	D6938	Pass
Location : Retaining wall #2, Elv/Depth :5 baskets										
Comment : larger rock in this area										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
02/13/2026	3	17.6	97.5	FP 3	100.5	20.5	97.0	95	D6938	Pass
Location : Retaining wall #2, Elv/Depth :5 baskets										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
02/13/2026	4	19.3	99.5	FP 2	100.0	18.5	99.5	95	D6938	Pass
Location : SSMH 1.8 to 1.9, Elv/Depth :4 feet over pipeline										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
02/13/2026	5	20.1	99.8	FP 2	100.0	18.5	99.8	95	D6938	Pass
Location : SSMH 1.8 to 1.9, Elv/Depth :4 feet over pipeline										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
02/13/2026	6	20.0	95.8	FP 2	100.0	18.5	95.8	95	D6938	Pass
Location : Pipeline AA-7 to AA-8, Elv/Depth :4 feet over pipeline										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
02/13/2026	7	14.6	106.8	2025-055	107.3	15.5	99.5	95	D6938	Pass
Location : Pipeline AA-7 to AA-8, Elv/Depth :4 feet over pipeline										
Comment : larger rock in this area										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
02/13/2026	8	15.1	95.6	FP 2	100.0	18.5	95.6	95	D6938	Pass
Location : Lots #42 through 50, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
02/13/2026	13	15.4	101.4	FP 2	100.0	18.5	101.4	95	D6938	Pass
Location : Lots #42 through 50, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
02/13/2026	10	13.5	95.1	FP 2	100.0	18.5	95.1	95	D6938	Pass
Location : Lots #42 through 50, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
02/13/2026	11	19.8	103.4	2025-055	107.3	15.5	96.4	95	D6938	Pass
Location : SSMH 1.8 to 1.9, Elv/Depth :6 feet over pipeline										

Date : 02/13/2026  
 Project No : 2025C211  
 Client Company : Pulte  
 Arrival Time : 02/13/2026 07:00  
 Onsite Hours : 06:00

ASEC Report ID : 90476  
 Name of the Project : Haley's Bluff - Philadelphia Rd.  
 Project Location : Jasper  
 Weather : Sunny  
 Departure Time : 02/13/2026 13:00  
 ASEC Technician Name : Sean Willett

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
Comment : Tested By : Sean Willett Gauge Serial No. : 77-19952										
02/13/2026	12	20.6	95.2	FP 2	100.0	18.5	95.2	95	D6938	Pass
Location : SSMH 1.8 to 1.9, Elv/Depth :6 feet over pipeline										
Comment : Tested By : Sean Willett Gauge Serial No. : 77-19952										
02/13/2026	13	17.7	100.7	FP 2	100.0	18.5	100.7	95	D6938	Pass
Location : SSMH 1.8 to 1.9, Elv/Depth :6 feet over pipeline										
Comment : Tested By : Sean Willett Gauge Serial No. : 77-19952										
02/13/2026	14	15.7	102.3	2025-055	107.3	15.5	95.3	95	D6938	Pass
Location : Retaining wall #2, Elv/Depth :6 baskets										
Comment : Tested By : Sean Willett Gauge Serial No. : 77-19952										
02/13/2026	15	12.5	105.3	2025-055	107.3	15.5	98.1	95	D6938	Pass
Location : Retaining wall #2, Elv/Depth :6 baskets										
Comment : Tested By : Sean Willett Gauge Serial No. : 77-19952										

**Remark:** Test performed in general accordance with signed referenced ASTM Method.



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 02/13/2026  
 Project No : 2025C211  
 Client Company : Pulte  
 Arrival Time : 02/13/2026 07:00  
 Onsite Hours : 06:00

ASEC Report ID : 90476  
 Name of the Project : Haley's Bluff - Philadelphia Rd.  
 Project Location : Jasper  
 Weather : Sunny  
 Departure Time : 02/13/2026 13:00  
 ASEC Technician Name : Sean Willett

**PROCTOR DATA SUMMARY**

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
10/13/2025	2025-048	109.2	16.1	Standard	Red micaceous sandy silt (fine to coarse sand)
10/15/2025	FP 1	95.0	22.0	Standard	Red micaceous silty sand with clay
11/03/2025	2025-055	107.3	15.5	Standard	Light brown sandy silt
10/31/2025	FP 2	100.0	18.5	Standard	Brown micaceous sandy silt
11/10/2025	FP 3	100.5	20.5	Standard	Red sandy silt with clay