

Date : 02/18/2026
Project No : 2025C211
Client Company : Pulte
Arrival Time : 02/18/2026 07:30
Onsite Hours : 06:00

ASEC Report ID : 90430
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 02/18/2026 13:30
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (NG Grading) and for the observation/testing of the placement of fill/backfill.

The grading crew removed topsoil from the slope and partial pads of Lots #30 through #32. A proof-roll was performed, and any pumping was shown to the contractor. In areas where the fill is greater than 10 feet, the contractor placed an approximate 2-foot thickened lift of rock mixed with a layer of finer soil. The contractor then began to place approximate 8-to-12-inch lifts of fill and compacted the lifts with a sheep-foot roller. ASEC watched as loaded trucks rolled across the lifts to check for stability. There were no signs of severe pumping or deflection present at this time.

The wall crew continued the installation of retaining wall #2. The soil lifts were installed in 8-to-12-inch lifts and compacted with a vibrating sheep-foot roller. Density testing was performed and test results were provided to the contractor.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



proof roll



site picture by wall 4

Date : 02/18/2026
Project No : 2025C211
Client Company : Pulte
Arrival Time : 02/18/2026 07:30
Onsite Hours : 06:00

ASEC Report ID : 90430
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 02/18/2026 13:30
ASEC Technician Name : Sean Willett



wall 2



wall 2



proof roll

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.