

Date : 03/03/2026  
Project No : 2025C211  
Client Company : Pulte  
Arrival Time : 03/03/2026 07:00  
Onsite Hours : 08:00

ASEC Report ID : 90999  
Name of the Project : Haley's Bluff - Philadelphia Rd.  
Project Location : Jasper  
Weather : Sunny  
Departure Time : 03/03/2026 15:00  
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (NG Grading) for the observation/testing of the placement of fill/backfill.

The contractors continued placing GAB in the Deceleration Lane and on the road extension. During the excavation of soil in the road extension, a white pipe exposed. This area was probe rodded and it was very soft ground. It was recommended to remove approx. 2ft x 2ft x 100ft long of the loose soil and replace with GAB to prevent any pumping on the roadway in this area. The contractors added water to the GAB and compacted the lifts with a smooth drum vibrating roller.

The grading crew began the excavation of wall #1. The face of wall appears to cross the LOD stakes and is within approx. 10ft to 15ft of a small tree on the outside of the property line. This was brought to the contractors and Mr. Woods attention. The grading crew only has one entrance to allow trucks down to the wall, which has extended the time it will take to load trucks and haul out the topsoil located along the footing. DCP testing will be conducted once the footing has been excavated.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



decel lane



wall 1

Date : 03/03/2026  
Project No : 2025C211  
Client Company : Pulte  
Arrival Time : 03/03/2026 07:00  
Onsite Hours : 08:00

ASEC Report ID : 90999  
Name of the Project : Haley's Bluff - Philadelphia Rd.  
Project Location : Jasper  
Weather : Sunny  
Departure Time : 03/03/2026 15:00  
ASEC Technician Name : Sean Willett



pipe found in lane extension



lane extension



trees by face of wall



face of wall and lod stakes

Date : 03/03/2026  
Project No : 2025C211  
Client Company : Pulte  
Arrival Time : 03/03/2026 07:00  
Onsite Hours : 08:00

ASEC Report ID : 90999  
Name of the Project : Haley's Bluff - Philadelphia Rd.  
Project Location : Jasper  
Weather : Sunny  
Departure Time : 03/03/2026 15:00  
ASEC Technician Name : Sean Willett



face of wall and lod stakes



decel lane

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.