

Date : 03/04/2026
Project No : 2025C211
Client Company : Pulte
Arrival Time : 03/04/2026 07:00
Onsite Hours : 08:00

ASEC Report ID : 91001
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 03/04/2026 15:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (NG Grading) and for the observation/testing of the placement of fill/backfill.

The grading crew continued removal of topsoil from the footing of retaining wall #1. This area appears to have partially weathered rock (PWR) present in the footing. DCP testing will be performed once the footing has been excavated. The grading crew placed topsoil along the slopes of Lots #19 through #22. This area showed a serve amount of pumping. Because the pumping was within 10 feet of a house pad, it was recommended to remove the topsoil and replace with structural fill. The contractor agreed and excavated the topsoil and placed it further back on the slope.

The paving crew is finishing last touches to the deceleration lane before a proof-roll tomorrow morning.

The pipe crew began backfilling SSMH 2.2 to 2.3. Soil was installed in approximately 8-to-12-inch lifts and compacted with a combination of a trench roller and a vibrating sheep-foot roller. Density testing was performed and test results were provided to the contractor.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



wall 1



lots 17 - 22 area

Date : 03/04/2026
Project No : 2025C211
Client Company : Pulte
Arrival Time : 03/04/2026 07:00
Onsite Hours : 08:00

ASEC Report ID : 91001
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 03/04/2026 15:00
ASEC Technician Name : Sean Willett



pipeline



pipeline



pipeline

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.