

Date : 11/11/2025  
Project No : 2025C214  
Client Company : Artisan  
Arrival Time : 11/11/2025  
Onsite Hours : N/A

ASEC Report ID : 87726  
Name of the Project : NW Unit 4 BRIDGE (Materials Testing)  
Project Location : Dallas  
Weather : sunny  
Departure Time : 11/11/2025  
ASEC Technician Name : Russell Hendrix

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

#### Site Observations:

Upon arrival on site, a **Komatsu 39PXI dozer** was observed **walking in the slopes**, while a **Hamm ride-on vibratory roller** was **compacting the previous day's lift**.

The **foreman reported** that the **Seven Hills amenities area had run out of borrow**, and therefore, **no additional soil import or placement** would be performed today.



Compacting



Walking in slopes

*Kenneth Mosman*

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.