

Date : 12/19/2025
Project No : 2025C214
Client Company : Artisan
Arrival Time : 12/19/2025 08:30
Onsite Hours : 02:30

ASEC Report ID : 88615
Name of the Project : NW Unit 4 BRIDGE (Materials Testing)
Project Location : Dallas
Weather : cloudy
Departure Time : 12/19/2025 11:00
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative observed the grading contractor Thompson Grading excavate three exploratory test pits north of the creek for bridge construction at embankment using an excavator/backhoe. The following results were observed:

Test Pit #1 was excavated to a depth of approximately six (6) feet below existing ground elevation (771.55) where residual hard rock was encountered at elevation (766.25).

Test Pit #2 was excavated to a depth of approximately eight (8) feet below existing ground elevation (771.18) where residual hard rock was encountered at elevation (763.78).

Test Pit #3 was excavated to a depth of approximately eleven (11) feet below existing ground elevation (770.53) where excavatable residual weathered rock was encountered at elevation (759.42).

Notes: 1. Test Pit #1 was located at the east side embankment. Test Pit #2 was located at the center of excavations. Test Pit #3 was located at the west side of embankment. No groundwater was encountered at the bottom of the excavations during observation.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.

Date : 12/19/2025
Project No : 2025C214
Client Company : Artisan
Arrival Time : 12/19/2025 08:30
Onsite Hours : 02:30

ASEC Report ID : 88615
Name of the Project : NW Unit 4 BRIDGE (Materials Testing)
Project Location : Dallas
Weather : cloudy
Departure Time : 12/19/2025 11:00
ASEC Technician Name : Clyde Smith



Test hole #1 -6 feet



Test hole #1 -6 feet




Test hole #2 -8 feet



Test hole #2 -8 feet

Date : 12/19/2025
Project No : 2025C214
Client Company : Artisan
Arrival Time : 12/19/2025 08:30
Onsite Hours : 02:30

ASEC Report ID : 88615
Name of the Project : NW Unit 4 BRIDGE (Materials Testing)
Project Location : Dallas
Weather : cloudy
Departure Time : 12/19/2025 11:00
ASEC Technician Name : Clyde Smith



Test hole #3 -11 feet



Hole #2



Hole #1

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.