

Date : 08/01/2025
Project No : 2025C215
Client Company : Artisan
Arrival Time : 08/01/2025 10:00
Onsite Hours : 07:00

ASEC Report ID : 84256
Name of the Project : NW Unit 4 Parkway Ext. Phase 1
Project Location : Dallas
Weather : Sunny
Departure Time : 08/01/2025 17:00
ASEC Technician Name : Safiullah Momand

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Drilling Work Monitoring Report

On the mentioned date, the AS Engineering and Consulting LLC engineering technician was assigned to monitor drilling activities at the specified project site.

Three drilling machines were operating between manholes 4A and 5A along Road B. Drilling commenced at 08:00 AM and continued until 05:00 PM. A 3.5-inch drill bit was used for all holes. The machines worked in parallel and completed the following tasks:

- **Drill Machine 1:** Drilled 48 holes, each to a depth of 15 feet, with rock encountered between 0-7 feet.
- **Drill Machine 2:** Drilled 49 holes, each to a depth of 15 feet, with rock encountered between 0-5 feet.
- **Drill Machine 3:** Drilled 9 holes, each to a depth of 22 feet, located over the hill at Lot 18, with rock encountered between 0-4 feet.

The work progressed smoothly, and no significant issues were observed during the monitoring period.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.

Date : 08/01/2025
Project No : 2025C215
Client Company : Artisan
Arrival Time : 08/01/2025 10:00
Onsite Hours : 07:00

ASEC Report ID : 84256
Name of the Project : NW Unit 4 Parkway Ext. Phase 1
Project Location : Dallas
Weather : Sunny
Departure Time : 08/01/2025 17:00
ASEC Technician Name : Safiullah Momand



Drill work in progress



Drill work in progress



Drill work in progress



Drill work in progress

Date : 08/01/2025
Project No : 2025C215
Client Company : Artisan
Arrival Time : 08/01/2025 10:00
Onsite Hours : 07:00

ASEC Report ID : 84256
Name of the Project : NW Unit 4 Parkway Ext. Phase 1
Project Location : Dallas
Weather : Sunny
Departure Time : 08/01/2025 17:00
ASEC Technician Name : Safiullah Momand



Drill work in progress



Drill work in progress



Drill work in progress

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.