

Date : 08/18/2025  
Project No : 2025C215  
Client Company : Artisan  
Arrival Time : 08/18/2025 10:00  
Onsite Hours : 07:00

ASEC Report ID : 84640  
Name of the Project : NW Unit 4 Parkway Ext. Phase 1  
Project Location : Dallas  
Weather : Sunny  
Departure Time : 08/18/2025 17:00  
ASEC Technician Name : Safiullah Momand

As requested, an ASEC representative visited the project site from 10:00 AM to 5:00 PM to provide quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawings, specifications, applicable codes, and approved material submittals.

During the site visit, three major activities were observed. At 10:00 AM, the blasting contractor carried out controlled blasting for Lot #24 for holes drilled on August 18, 2025. Safety procedures were followed, and no incidents occurred.

Drilling operations were also carried out by Advance Explosive Company at Lot #25. Holes were drilled at approximately 7 ft by 7 ft spacing using a 3.5-inch bit. Depth checks were randomly performed and confirmed with the drill operator's log sheet. The results showed that Drill #1 completed nine holes at a depth of 23 ft with rock encountered between 4 and 8 ft. Drill #2 completed twelve holes at a depth of 23 ft with rock encountered between 9 and 11 ft. Drill #3 completed twelve holes at a depth of 36 ft with rock encountered between 0 and 16 ft.

In addition, grading and slope preparation were performed behind Lots #13 and #14 to prepare the area for erosion control measures.

The equipment in operation for the day included three drill machines, two dozers, and blasting-related equipment.

We appreciate the opportunity to provide our services on this project, and if there are any questions regarding this report, please feel free to contact us.



Blast at Lot#24



Blast at Lot#24

Date : 08/18/2025  
Project No : 2025C215  
Client Company : Artisan  
Arrival Time : 08/18/2025 10:00  
Onsite Hours : 07:00

ASEC Report ID : 84640  
Name of the Project : NW Unit 4 Parkway Ext. Phase 1  
Project Location : Dallas  
Weather : Sunny  
Departure Time : 08/18/2025 17:00  
ASEC Technician Name : Safiullah Momand



Grading for erosion control



Grading for erosion control



Grading for erosion control



Grading for erosion control



Date : 08/18/2025  
Project No : 2025C215  
Client Company : Artisan  
Arrival Time : 08/18/2025 10:00  
Onsite Hours : 07:00

ASEC Report ID : 84640  
Name of the Project : NW Unit 4 Parkway Ext. Phase 1  
Project Location : Dallas  
Weather : Sunny  
Departure Time : 08/18/2025 17:00  
ASEC Technician Name : Safiullah Momand



Drilling at lot#25



Drilling at lot#25



Drilling at lot#25



Drilling at lot#25

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.