

Date : 08/20/2025
Project No : 2025C215
Client Company : Artisan
Arrival Time : 08/20/2025 10:00
Onsite Hours : 07:00

ASEC Report ID : 84747
Name of the Project : NW Unit 4 Parkway Ext. Phase 1
Project Location : Dallas
Weather : Sunny
Departure Time : 08/20/2025 17:00
ASEC Technician Name : Safiullah Momand

As requested, an ASEC representative visited the project site from 10:00 AM to 5:00 PM to provide quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawings, specifications, applicable codes, and approved material submittals.

Backfilling of the sewer line was in progress over two to three feet of pipe between Manhole 9 and Manhole 8. Four density tests were performed during this activity, and most of the test results met the required specifications. Special instruction was provided to the use of soil containing clay and sensitive moisture contents to achieve optimum compaction. Some areas were observed to be soft, and a recommendation was given to perform additional compaction using a 10-ton capacity sheep foot roller.

During the afternoon, two drill machines were in operation completing the few remaining holes for Lot #25 in preparation for blasting activities scheduled for the following day.

The equipment operating on site for the day consisted of two drill machines, one excavator, and one 10-ton roller.

Overall, the work was completed without major issues. We appreciate the opportunity to provide our services on this project, and should there be any questions regarding this report, please feel free to contact us.



Field density test between manhole 9 and 8



Field density test between manhole 9 and 8

Date : 08/20/2025
Project No : 2025C215
Client Company : Artisan
Arrival Time : 08/20/2025 10:00
Onsite Hours : 07:00

ASEC Report ID : 84747
Name of the Project : NW Unit 4 Parkway Ext. Phase 1
Project Location : Dallas
Weather : Sunny
Departure Time : 08/20/2025 17:00
ASEC Technician Name : Safiullah Momand



Compaction around the manhole



Drill work at lot 25



Drill work at lot 25

Date : 08/20/2025
Project No : 2025C215
Client Company : Artisan
Arrival Time : 08/20/2025 10:00
Onsite Hours : 07:00

ASEC Report ID : 84747
Name of the Project : NW Unit 4 Parkway Ext. Phase 1
Project Location : Dallas
Weather : Sunny
Departure Time : 08/20/2025 17:00
ASEC Technician Name : Safiullah Momand



Drill work at lot 25



Drill work at lot 25

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.