

Date : 07/28/2025
Project No : 2025C216
Client Company : Artisan
Arrival Time : 07/28/2025 08:00
Onsite Hours : 9:00

ASEC Report ID : 83936
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : sunny
Departure Time : 07/28/2025 17:00
ASEC Technician Name : Mahendra Mylabathula

The aforementioned AS Engineering and Consulting (ASEC) representative visited the Nature Walk Unit 4 Phase 1A & 1B to monitor drilling and rock removal operations. The contractor performing the work was Advanced Rock Blasting. The following observations were made on-site:

Drilling operations resumed on Monday, July 28, beginning at approximately 8:30 AM. Three drilling machines were mobilized and operated simultaneously at different locations along Storm Line A9. This area runs from east to west, with crews moving from right to left. The terrain in this section is slightly elevated, which required adjustments in drilling depth as work progressed westward. As elevation decreased, the required drilling depth increased incrementally.

All three drill rigs worked in parallel, starting with slight time gaps between them. The first drill rig continued work from where operations left off the previous Friday, advancing westward along the planned drilling line. Drilling followed a consistent 7 ft x 7 ft pattern using 3.5-inch bits, similar to the previous operation. As drilling progressed across the lots, depth requirements were adjusted based on site conditions, resulting in a range of drilling depths throughout the day.

A total of 153 boreholes were completed during this shift. The breakdown of drilled holes by depth is as follows:

- 33 holes at 16 feet
- 30 holes at 17 feet
- 9 holes at 18 feet
- 9 holes at 19 feet
- 9 holes at 20 feet
- 9 holes at 21 feet
- 24 holes at 22 feet

All boreholes were completed successfully, and the rock profile was consistent with prior observations, and depth adjustments were made accordingly as the terrain changed.

Date : 07/28/2025
Project No : 2025C216
Client Company : Artisan
Arrival Time : 07/28/2025 08:00
Onsite Hours : 9:00

ASEC Report ID : 83936
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : sunny
Departure Time : 07/28/2025 17:00
ASEC Technician Name : Mahendra Mylabathula

We appreciate the opportunity to assist you with this project. If you have any questions regarding this report, please feel free to contact us. We would be happy to discuss it with you.



Date : 07/28/2025
Project No : 2025C216
Client Company : Artisan
Arrival Time : 07/28/2025 08:00
Onsite Hours : 9:00

ASEC Report ID : 83936
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : sunny
Departure Time : 07/28/2025 17:00
ASEC Technician Name : Mahendra Mylabathula



Date : 07/28/2025
Project No : 2025C216
Client Company : Artisan
Arrival Time : 07/28/2025 08:00
Onsite Hours : 9:00

ASEC Report ID : 83936
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : sunny
Departure Time : 07/28/2025 17:00
ASEC Technician Name : Mahendra Mylabathula



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.