

Date : 09/30/2025  
Project No : 2025C216  
Client Company : Artisan  
Arrival Time : 09/30/2025 08:00  
Onsite Hours : 07:15

ASEC Report ID : 86482  
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B  
Project Location : Dallas  
Weather : Sunny  
Departure Time : 09/30/2025 15:15  
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site for the observation/testing of the placement of fill/backfill. The contractor continued placing blast rock material in the roadway leading up to the bridge. The blast rock material fill consists of rocks approximately 1 ft to 2 ft in diameter. Due to this, lifts were being placed at approximately 2 ft in thickness. As the contractor rolled in the lifts with a sheep-foot roller, it appeared to be breaking down the larger rocks. The contractor was also spreading approximately 1 ft thick lifts of finer materials over top of the blast rock material to help fill voids. Our ASEC representative watched loaded off road trucks and they rolled over the lifts to watch for any signs of instability. No severe pumping/rutting were present.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 09/30/2025  
Project No : 2025C216  
Client Company : Artisan  
Arrival Time : 09/30/2025 08:00  
Onsite Hours : 07:15

ASEC Report ID : 86482  
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B  
Project Location : Dallas  
Weather : Sunny  
Departure Time : 09/30/2025 15:15  
ASEC Technician Name : Sean Willett



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.