

Date : 12/17/2025
Project No : 2025C216
Client Company : Artisan
Arrival Time : 12/17/2025 10:30
Onsite Hours : 04:30

ASEC Report ID : 88596
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : cloudy
Departure Time : 12/17/2025 15:00
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our representative was on site to observe the pipe contractor Savannah continue excavating and installing/backfilling 8" DIP sanitary sewer line between manholes #9 and 10. The pipe and manhole structure was bedded on No. #57 stone as well as around the sides of the pipe. Our representative also observed excavated materials used to backfill over pipe. The rocky soil materials were placed in suggested lifts and compacted using a vibratory sheep-foot roller that appeared to be suitable for compaction requirements. The contractor installed and backfilled 259 linear feet of piping today.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 12/17/2025
Project No : 2025C216
Client Company : Artisan
Arrival Time : 12/17/2025 10:30
Onsite Hours : 04:30

ASEC Report ID : 88596
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : cloudy
Departure Time : 12/17/2025 15:00
ASEC Technician Name : Clyde Smith



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.