

Date : 12/19/2025  
Project No : 2025C216  
Client Company : Artisan  
Arrival Time : 12/19/2025 11:00  
Onsite Hours : 06:00

ASEC Report ID : 88751  
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B  
Project Location : Dallas  
Weather : cloudy  
Departure Time : 12/19/2025 17:00  
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date out representative was on site to observe the pipe contractor continue installing 8" PVC sanitary sewer line between manholes #10 and 11, laying 100' lineal feet and begin backfilling operations. The pipe was bedded on No. #57 stone and backfilled along the sides of the pipe. The contractor is waiting on additional compacting equipment to be delivered to site.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



100' of 8" pvc sanitary sewer pipe installed between manhole #10 and 11 bedding on #57 stone



Date : 12/19/2025  
Project No : 2025C216  
Client Company : Artisan  
Arrival Time : 12/19/2025 11:00  
Onsite Hours : 06:00

ASEC Report ID : 88751  
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B  
Project Location : Dallas  
Weather : cloudy  
Departure Time : 12/19/2025 17:00  
ASEC Technician Name : Clyde Smith



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.