

Date : 09/19/2025  
Project No : 2025C224  
Client Company : C. W. MATTHEWS CONTRACTING CO., INC.  
Arrival Time : 09/19/2025 07:00  
Onsite Hours : 04:15

ASEC Report ID : 86402  
Name of the Project : PDK Airport - RUNWAY 3R-21L KEEL  
REPLACEMENT  
Project Location : PDK AIRPORT, DEKALB County, GA  
Weather : Sunny  
Departure Time : 09/19/2025 11:15  
ASEC Technician Name : Austin Coleman

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative arrived on site and waited for the NOVA and Atlanta Paving inspectors to arrive to observe proof-rolling of the soil cement for the runway. At 9:38am the other inspectors arrived, and the proof-roll commenced. Some pumping/rutting was observed and was marked. Three (3) areas were marked in green and were proof-rolled again. Tony with CW Matthews followed behind to see what the concerns were. Tony told me that he would be undercutting this section in order to remove soft/unstable soils. Both the Atlanta Paving and NOVA technician recommended adding water. Tony told me again that he would be undercutting this area regardless.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 09/19/2025  
Project No : 2025C224  
Client Company : C. W. MATTHEWS CONTRACTING CO., INC.  
Arrival Time : 09/19/2025 07:00  
Onsite Hours : 04:15

ASEC Report ID : 86402  
Name of the Project : PDK Airport - RUNWAY 3R-21L KEEL  
REPLACEMENT  
Project Location : PDK AIRPORT, DEKALB County, GA  
Weather : Sunny  
Departure Time : 09/19/2025 11:15  
ASEC Technician Name : Austin Coleman



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.