


Date : 10/16/2025
Project No : 2025C244
Client Company : McCallan Group
Arrival Time : 10/16/2025 07:30
Onsite Hours : 10:45

ASEC Report ID : 87268
Name of the Project : Cassville Rd tract, proposed Burrito
Wrap
Project Location : Cartersville
Weather : sunny
Departure Time : 10/16/2025 18:15
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Work started between C4 and C5 and continued up to C5, where the crew installed a 90-degree pipe bend with an elevation change of approximately 3 feet toward the direction of C6. Excavation and pipe installation between C5 and C6 were paused midway to adjust alignment and slope. Meanwhile, a new task began at C3, where the crew cut the existing pipe and installed a T-joint connection to redirect flow in accordance with the revised site plan. All work was performed following field specifications.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you



Date : 10/16/2025
Project No : 2025C244
Client Company : McCallan Group
Arrival Time : 10/16/2025 07:30
Onsite Hours : 10:45

ASEC Report ID : 87268
Name of the Project : Cassville Rd tract, proposed Burrito
Wrap
Project Location : Cartersville
Weather : sunny
Departure Time : 10/16/2025 18:15
ASEC Technician Name : Samara Simha Reddy Kandi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.