

Date : 01/07/2026
 Project No : 2025C244
 Client Company : McCallan Group
 Arrival Time : 01/07/2026 07:45
 Onsite Hours : 10:15

ASEC Report ID : 89099
 Name of the Project : Cassville Rd tract, proposed Burrito
 Wrap
 Project Location : Cartersville
 Weather : cloudy
 Departure Time : 01/07/2026 18:00
 ASEC Technician Name : Samara Simha Reddy Kandi

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
01/07/2026	1	26.4	94.3	2025-050	103.5	21.4	91.1	95	D2937	Fail
Location : Lot #90, Elv/Depth :After 3 lifts Comment : This area requires scarification, aeration to lower moisture contents then recompacted prior to retesting. Tested By : Samara Simha Reddy Kandi										

Remark: Test performed in general accordance with signed referenced ASTM Method.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 01/07/2026
Project No : 2025C244
Client Company : McCallan Group
Arrival Time : 01/07/2026 07:45
Onsite Hours : 10:15

ASEC Report ID : 89099
Name of the Project : Cassville Rd tract, proposed Burrito
Wrap
Project Location : Cartersville
Weather : cloudy
Departure Time : 01/07/2026 18:00
ASEC Technician Name : Samara Simha Reddy Kandi

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
10/23/2025	2025-050	103.5	21.4	Standard	Red silty sand with clay
10/23/2025	2025-051	106.4	19.3	Standard	Tan silty sand with clay