

Date : 01/08/2026
Project No : 2025C244
Client Company : McCallan Group
Arrival Time : 01/08/2026 07:45
Onsite Hours : 10:15

ASEC Report ID : 89097
Name of the Project : Cassville Rd tract, proposed Burrito
Wrap
Project Location : Cartersville
Weather : cloudy
Departure Time : 01/08/2026 18:00
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Work continued at Pond 1, excavation operations continued to remove additional soil from the pond bottom. Fill placement activities were conducted for Lots #85 through 96 with soil placed in controlled lifts approximately 6 to 8 inches in thickness. Each lift was spread using a dozer, moisture conditioned as required and compacted using padfoot roller.

Based on weather forecasts indicating rainfall prior to the next working day, the contractor elected to temporarily suspend final lift preparation. The crew indicated that the lifts would be reworked and recompacted on the next working day following the rain event.

In addition, grass and topsoil were removed from areas designated for fill placement.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 01/08/2026
Project No : 2025C244
Client Company : McCallan Group
Arrival Time : 01/08/2026 07:45
Onsite Hours : 10:15

ASEC Report ID : 89097
Name of the Project : Cassville Rd tract, proposed Burrito
Wrap
Project Location : Cartersville
Weather : cloudy
Departure Time : 01/08/2026 18:00
ASEC Technician Name : Samara Simha Reddy Kandi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.