

Date : 10/04/2025
Project No : 2025C245
Client Company : Bearing Engineering
Arrival Time : 10/04/2025 08:00
Onsite Hours : 01:00

ASEC Report ID : 86509
Name of the Project : Dunkin Donuts 2025
Project Location : US 29, Palmetto, GA
Weather : Sunny
Departure Time : 10/04/2025 09:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site for the observation/testing of the placement of fill/backfill. Upon arrival to the site, our representative preformed moisture checks on both sets of structural fill stockpiles located on site. The contractor was informed of which fill was within optimum range for proper compaction. The wall contractors said they are still waiting on the pipe crew to show up and set their boxes. They said the pipe crew were supposed to be there today but didn't know if they were going to show up.

There didn't appear to be any testing that was needed, so our representative left the site. The contractor placed a lift of structural fill later today. Our representative will perform density testing the following workday.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.