

Date : 12/01/2025
Project No : 2025C260
Client Company : Artisan
Arrival Time : 12/01/2025 09:30
Onsite Hours : 05:30

ASEC Report ID : 88376
Name of the Project : NW (PHASE 2) Parkway Extension
Project Location : Dallas
Weather : cloudy
Departure Time : 12/01/2025 15:00
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our representative was on site to observe site conditions at Parkway Ext Phase 2 for base stone placement following a rain event. There was no standing water on the subgrade, however, subgrade soils were saturated where base stone was to be placed today. The grading contractor however continued rockfill placement at the slope embankment. The fill was placed in recommended compacted lift thickness as is suitable for site requirements.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Rockfill placement and compacting efforts



Date : 12/01/2025
Project No : 2025C260
Client Company : Artisan
Arrival Time : 12/01/2025 09:30
Onsite Hours : 05:30

ASEC Report ID : 88376
Name of the Project : NW (PHASE 2) Parkway Extension
Project Location : Dallas
Weather : cloudy
Departure Time : 12/01/2025 15:00
ASEC Technician Name : Clyde Smith



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.