

Date : 12/16/2025
Project No : 2025C260
Client Company : Artisan
Arrival Time : 12/16/2025 10:00
Onsite Hours : 05:30

ASEC Report ID : 88535
Name of the Project : NW (PHASE 2) Parkway Extension
Project Location : Dallas
Weather : Sunny
Departure Time : 12/16/2025 15:30
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe the grading contractor continue the placement of rockfill and topsoil for the slope embankment. The fill was placed in suitable compacted lifts. The elevation of observed fill placement across the slope embankment was 860.0, 854.0 and 855.0. The pipe contractor was also on site and begin excavation to tie-in to sanitary sewer manhole #9. During excavation heavy rock is encountered. No pipe was laid on today.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Excavation at sanitary sewer manhole #9



Heavy rock at excavation

Date : 12/16/2025
Project No : 2025C260
Client Company : Artisan
Arrival Time : 12/16/2025 10:00
Onsite Hours : 05:30

ASEC Report ID : 88535
Name of the Project : NW (PHASE 2) Parkway Extension
Project Location : Dallas
Weather : Sunny
Departure Time : 12/16/2025 15:30
ASEC Technician Name : Clyde Smith



Topsoil placement at slope embankment



Topsoil placement at slope embankment



Fill placement

Date : 12/16/2025
Project No : 2025C260
Client Company : Artisan
Arrival Time : 12/16/2025 10:00
Onsite Hours : 05:30

ASEC Report ID : 88535
Name of the Project : NW (PHASE 2) Parkway Extension
Project Location : Dallas
Weather : Sunny
Departure Time : 12/16/2025 15:30
ASEC Technician Name : Clyde Smith



Compacting in place fill

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.