

Date : 01/05/2026  
Project No : 2025C260  
Client Company : Artisan  
Arrival Time : 01/05/2026 09:30  
Onsite Hours : 05:30

ASEC Report ID : 88959  
Name of the Project : NW (PHASE 2) Parkway Extension  
Project Location : Dallas  
Weather : cloudy  
Departure Time : 01/05/2026 15:00  
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe the grading contractor continue to place fill for the cul de sac basement lots. The writer performed density tests on compacted fill using a Troxler Nuclear gauge model 3430, serial no. 91643 at elevations 876 and 877. Compaction results were in compliance with job specifications. The writer also observed the contractor stripping topsoil and boulder rock debris from building lots to receive additional fill at Naturewalk Unit 4 - Phase 2. The observed areas were approved for fill placement with recommendations made to place boulder rock fill in deep fill areas with continued approved observation.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Density tests performed at basement lots elevation 876 and 877

Date : 01/05/2026  
Project No : 2025C260  
Client Company : Artisan  
Arrival Time : 01/05/2026 09:30  
Onsite Hours : 05:30

ASEC Report ID : 88959  
Name of the Project : NW (PHASE 2) Parkway Extension  
Project Location : Dallas  
Weather : cloudy  
Departure Time : 01/05/2026 15:00  
ASEC Technician Name : Clyde Smith



Stripped subgrade observed at Unit 4 - Phase 2

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.